PROJECT PROFILE

PROJECT TYPE
UPS

PROJECT LOCATION
Hurlburt, FL

PRODUCTS & SERVICES
Battery Removal & Installation
IEEE-1188
Battery Recycling

GSA Contract Holder
Contract GS-07F-0668N

Project Details

At this United States Air Force Base, API was contracted to remove and replace all the VRLA batteries from this 480-volt battery string.

40 batteries were removed from the cabinet and replaced with Enersys DataSafe 12-HX400 batteries.

After all the batteries were torqued to manufacturer's specifications, a proper IEEE-1188 (voltage and internal resistance values) was conducted and then the battery string was placed back online with the UPS.

The old batteries were palletized and taken to a certified recycling facility and properly disposed of.